

TDOT's ABC Journey

Information for SASHTO 2019

Presented 8/20/2019

Agenda

- Pre-ABC Work Rural Test Case
- ABC Deck Replacement



Agenda

- Pre-ABC Work Rural Test Case
- ABC Deck Replacement
- Superstructure Unit Test
- All-In ABC with Fast-Fix 8




Agenda

- Pre-ABC Work Rural Test Case
- ABC Deck Replacement
- Superstructure Unit Test
- All-In ABC with Fast-Fix 8
- Going a New Direction with Deck Panels
- TDOT's Preferred PBES
- Sliding Home



Pre-ABC Work - Rural Test Case

- Wanted to Evaluate the Technology at a "less risky" site
- ADT of 140
- Not ABC
- Evaluate Panels
- Refine Details





Pre-ABC Work - Rural Test Case

Selected the "Open" Panel Option with HSS Tube Connections






Pre-ABC Work - Rural Test Case

- Selected the "Open" Panel Option with HSS Tube Connections
- Better Opportunity for Closure Pour Placement
- More Forgiving During Lift and Placement



- With Details Refined TDOT pursued first ABC Project
- Urban Interstate Corridor Identified for ABC Deck Replacement




140,000 ADT & Major Access Point Into Downtown Nashville



- Replace with full depth panels 12 weekend closures only
- All lanes must be operational during work week
- Design for Deck continuity
- Close I-24 for Safety and Efficiency




Complete one Colored Section per Weekend





Used Vertical & Horizontal Cuts to Speed Deck Removal





Completed Weekend Installation





- With a Successful Deck Panel Project TDOT Needed More Options
- Project Identified that had 8 Bridges on an Urban Interstate
- Constrained Site Limited Access
- Wanted to Expand Success of Previous ABC Project
- Needed to Develop Superstructure Unit Option



- SR-254 over Otter Creek
- Available ROW for Unit Construction Activities
- Available Detours for Local Traffic (if needed)
- Two Spans
- 68' Total Length
- Two Lanes
- No Shoulders





- Construct Unit Adjacent to Bridge
- Utilize Conventional Bridge Building Methods
- Accommodate Pick Points (Contractor Design)





- Construct Unit Adjacent to Bridge
- Utilize Conventional Bridge Building Methods
- Accommodate Pick Points (Contractor Design)





- Construct Unit Adjacent to Bridge
- Utilize Conventional Building Methods
- Accommodate Pick Points (Contractor Design)





- Construct Unit Adjacent to Bridge
- Utilize Conventional Bridge Building Methods
- Accommodate Pick Points (Contractor Design)





- Construct Unit Adjacent to Bridge
- Utilize Conventional Bridge Building Methods
- Accommodate Pick Points (Contractor Design)





Weekend Closure Began 8:00 PM Friday Evening with Demo





Demolition was Completed by 3:00 AM



Superstructure Unit Installation Began at 6:00 AM





Both Units were Installed by 10:00 AM



Closure Pours & Bridge Rails were Poured by 8:00 PM





Deck Seal & Paving Began Sunday Morning



Roadway was Open to Traffic Sunday Evening at 8:00 PM






TDOT took a Bold Step Forward with Fast-Fix 8





- TDOT took a Bold Step Forward with Fast-Fix 8
- Target 8 Bridges in Inner Loop of I-40 in Nashville



Used CM/GC Project Delivery Method



Bridges had Issues with Decks, Beams & Pier Caps







Bridges had Issues with Decks, Beams & Pier Caps








- Options Studies for these Bridges Include:
 - Deck Replacement with Full Depth Panels on Existing Beams
 - Superstructure Replacement various methods
 - Eliminate Spans
 - Combination of Options




- Options Selected
- Superstructure Units on 4 Bridges





- Options Selected
- Superstructure Units on 4 Bridges



Two Beam Superstructure Units



- Options Selected
- Superstructure Units on 4 Bridges





- Options Selected
- Superstructure Units on 4 Bridges


Cast in Median Of I-40





- Options Selected
- Superstructure Units on 4 Bridges






SPMT Transported 16 Units per Weekend



- Options Selected
- Precast Bridge Elements on 4 Bridges


New Prestressed Box Beams & Full Depth Panels





- Options Selected
- Precast Bridge Elements on 4 Bridges

New Prestressed Box Beams & Full Depth Panels





- Options Selected
- Precast Bridge Elements on 4 Bridges



Spans Eliminated




- Options Selected
- Precast Bridge Elements on 4 Bridges





- Options Selected
- Precast Bridge Elements on 4 Bridges

Prestressed Box Beams






Precast End Walls



- Options Selected
- Precast Bridge Elements on 4 Bridges

Full Depth Panels





Precast Approach Slabs On Geo Reinforced Soils



- Options Selected
- Precast Bridge Elements on 4 Bridges







- Rural ABC Projects Offer Important Benefits
 - Reduce User Costs by Eliminating Lengthy Detours
 - Maintains Connections to Interstates for Industries
 - Reduces Construction Overhead Costs (Shortens Duration)



- SR-25 over Liberty Creek
- Completed Same Weekend as 1st Fast-Fix 8 Project
- No Negative Feedback from Community
- Project Opened 8 Hours Early
- Contractor's 1st ABC Project.



Load Posted Bridge Carries Important Traffic





Demo Completed Overnight Elements Erected Saturday

This job was more "Continuous" than "Accelerated"



Project Opened to Traffic

Eight Hours Early







TDOT has Continued to Refine the Full Depth Panel Design




- TDOT has Continued to Refine the Full Depth Panel Design
 - Standardize and Simplify Connections
 - Standardize Lifting Details
 - Eliminate Prestressing (Allows Contractor Build Option)
 - Rotate Orientation to Reduce Number of Joints (Longitudinal instead of Transverse)



- I-24 Fast 4 Project
 - Replaced 4 Bridges in Four Weekends
 - Complex Geometry
 - Limited Space / Working Room
 - CSXT Involved




I-24 over Oldham Street & CSXT Railroad



Complex Geometry & Limited Working Room




On-Going Maintenance Issues






- Superstructure Replacement of all 5 Spans
 - Use Box Beams and Full Depth Longitudinal Deck Panels
 - Reinforce Existing Piers to Carry Additional Load & Address Deficiencies
 - Cast-in-Place Cantilevers and Median for Geometry Reasons
 - Add Membrane Deck Seal & Asphalt Overlay






Unique Geometry Made Every Beam a Different Length






Unique Geometry Made Every Panel a Different Shape








Unique Panel Geometry



Due to entrance and exit ramp tapers and the resulting geometry, each of the 180 deck panels on the Oldham Street bridge had unique dimensions and corner angles.




PANEL LAYOUT 2-B \$ 2-D



Project Highlights – Demo – Slowed by CSXT Traffic








Project Highlights – Beam Erection






Project Highlights – Panel Erection




NOTE: MINIMUM ALLOWABLE TOP COVER FOR BARS IN CLOSURE POUR SHALL BE 13/4".





Project Highlights – Panel Erection





PANEL TO PANEL CONNECTION

NOTE: VERTICAL FACE OF SUPERSTRUCTURE UNITS SHALL BE ROUGHENED AT TIME OF CASTING BY CHEMICAL OR OTHER FORMING METHODS.

- Same Detail for Transverse or Longitudinal Joints
- Only Transverse Panel-to-Panel Joint Needed Forms
- Longitudinal Joints Were Over the Beams



- Complex Project Due to Geometry
- 55 Beams Erected in One Weekend
- 100 Panels Erected in that Same Weekend
- 26 Trains Traversed the Site
- Roadway Opened 4 Hours Early



TDOT's Preferred PBES

- TDOT's Preferred Method
- Prestressed Box Beams (Minimal Camber / Deflection)
- Longitudinal Panels (Fewer Joints to Form)
- Seal Applied Directly to Deck
- SF Costs have Fallen by 50% Since 1st Project
- YouTube "Fast-Fix 8" and TDOT for More Videos



Job History Matrix – Who Did What?

SR-24 Snow Creek (DBB)

Mid-State Construction

I-24 Main & Woodland (DBB) Dement Construction

SR-254 Otter Creek (DBB)

Kiewit Infrastructure South

Bell & Associates LLP

I-40 Fast Fix 8 (CM/GC)

Rogers Group

SR-25 Rural (DBB)

Superior Construction

SR-1 Suburban (DBB)

I-24 Fast 4 (DBB)

MemFix 4 (CM/GC)

SR-16 Rural (DBB)

SR-49 Rural (DBB)

I-24 Chattanooga (CM/GC)

Bell & Associates LLP

Kiewit Infrastructure South

Bell & Associates LLP

Bell & Associates LLP

Bell & Associates LLP









- 295' 5 Span
- Tangent
- Concrete Beam

- 54' Ex. Width
- 3 Travel Lanes w/ Sidewalks
- Min. Vert. Clearance 16.21'





263' – 2 Span Steel Girder Bridge









- 320' 6 Span
- Tangent
- Steel Beam

- 2 Track Ballast Deck
- Min. Vert. Clearance 15.61'
- 100' Railroad ROW


























QUESTIONS





